

Flint Water Supply Transition Schedule (as of 11/12/21)

10/26	Begin 25/75 GLWA/GCDC blend
11/4	Technical Committee Meeting
11/15/16	Complete function demonstration test for new chemical systems training
11/17	Begin 30-day Operational Demonstration Test of new chemical systems
11/17	Contractor mobilization and site preparation for CS2 renovation
11/22	Technical Committee Meeting
11/23	Transmission main flush
11/23	Begin 100% GCDC supply (pending Technical Committee review)
11/29	Technical Committee Meeting
11/30	Isolation valve and CS2 construction begins (72" GLWA supply removed from service)
12/01	Temporary Chemical Feed facilities removed
12/09	Technical Committee Meeting
12/16	Technical Committee Meeting
12/17	CS2 construction complete; begin flushing of 72" line from GLWA
12/23	Begin 95/5 GLWA/GCDC blend (pending Technical Committee review)