



## **CITY OF FLINT**

### ***Chemical Feed Building***

### **Project Reporting**

---



August 25, 2020

*This is a landmark project. As part of the \$100 Million in WIIN funding, the Chemical Feed System project will become an outstanding asset for the City of Flint. This new facility will be responsible for providing essential chemicals to both the finished water from GLWA but also the supplemental or secondary water supply coming from Genesee County Drain Commission.*

*At a cost of \$4,025,000, the notice to proceed on this project was given on April 17, 2020. The project has an expected completion date of March 2021. This project was designed by CDM Smith engineering firm and is currently being constructed by Lang Constructors. The Project is currently on schedule. As the City of Flint works to comply with both the Michigan EGLE (Environment, Great Lakes and Energy ) requirements and the US Environmental Protection Agency enforcement notice issued in 2016, it is evident that in 2020 this extraordinary undertaking has had consistent and substantial progress.*



October 30, 2020



November 24, 2020

*With weather changes about to overtake the Michigan area, the construction team is working diligently to get the outer walls completed so that more detailed and meticulous work may be accomplished from the inside. This facility will house some very sophisticated monitoring and regulating system that are considered cutting-edge for potable water distribution. The City of Flint will be able to provide substantial water to the more than 90,000 residents and commercial customers with all the appropriate safety provisions in place.*